

Project Names	Garmouth NFM	Key	
Project Status	Concept	Very Unlikely	0 - 10%
Cost Centre	t.b.c	Possible	11 to 30%
Management Centre	t.b.c	Likely	31 to 50%
Date	01/09/2022	Very Likely	51 to 70%
Revison		Almost Certain	70% to 80%



Risk no.	Risk <i>the risk is that.....</i>	Consequences of uncontained risk <i>time/cost etc</i>	Mitigation measures <i>to reduce affects of risk</i>	% Likelihood of occurrence	Likelihood of occurrence	Impact of occurrence	Importance
	Documents/Approvals						
	Unable to Achieve planning permission within 6 months of submission if required	Time/Cost	Work with Moray Council Planners during the design stage. Pre-scope discuss with Planners any Killer issues	30%	Possible	High	Medium
	Unable to Achieve CAR prior to works starting	Time/Cost	Client to provide list of Key contacts. Contractor to begin early dialogue to determine consent needs	10%	Very Unlikely	Medium	Low
	Unable to get Nature Scot Consent prior to works starting on site	Time/Cost	Client to provide list of Key contacts. Contractor to begin early dialogue to determine consent needs	10%	Very Unlikely	Medium	Low
	Design						
	Lack of survey Data	Time	Undertake Topographical survey prior to deisgn starting	10%	Very Unlikely	Medium	Low
	Landownership disputes	time and Cost	Undertake ownership surveys ealy in project life	25%	Possible		
	Construction				0		
	Unforeseen ground conditions	Time/ Cost		20%	Possible	Medium	Low
	Condition of Scour protection	Time/ Cost	Undertake survey prior to design commensing	30%	Possible	High	Medium
	extent of erosion quicker than expected	Time/ Cost	Ensure a minium of 5m setback during design and complete topographical survey	30%	Possible	high	Medium