

Action from ED&I Committee 2 May 2023	
Agenda Item No:	11
Agenda Item:	Transportation Capital and Revenue Budgets 2023-2024
Responsible Officer:	Nicola Moss
Information Sought:	Response:
NB Will Burnish, Senior Engineer to provide Councillor Warren with a time frame for completing the works to the Findochty quay sink hole.	<p>Determination process is underway, the licence being issued, payment made and the consultation period commenced on 15 February 2023 and due to close on 24 May 2023.</p> <p>The timeline for the works is:-</p> <p>The licence is expected to be received by 30 May 2023 (Marine Scotland has 14 week target response date).</p> <p>30 May 2023- Notify contractor license has been issued.</p> <p>12 June 2023 - Works start on site. Allowing at least 2 weeks from notification to start on site to allow time to draft all relevant H&S documents. The date is subject to available of resource from the contractor and materials from the quarry. An 8 week programme has been allowed for.</p> <p>We expect the road to open on 4 August 2023 with demobilisation to happen after the road has opened.</p>

Once completed please return to committee.services@moray.gov.uk for publication on CMIS and circulating to Elected Members and copy in CMTadmin@moray.gov.uk