

APPENDIX 1 – REVENUE WORKS IN 2018/19

Revenue Works 2018/19			
Bridge	Proposed Works	Estimated Cost	Actual Spend (at 7th March)
Bantrach Bridge	Kerbing required at access to bridge	£10,000	Not Delivered, further investigation required.
Knockach Bridge	Pick and pressure pointing required	£4,875	£8,228
Bridge of Maisley	Pick and pressure pointing required	£4,875	£16,106
Auchriachan	Pick and pressure pointing required	£4,875	Not Delivered, worsened so larger scheme req'd.
Doual Bridge	Repair metal parapets	£4,875	Not Delivered, design resource not available.
Craibstone	Concrete repairs to arch barrel and abutments	£9,000	Not Delivered, worsened so larger scheme req'd.
Aultbeg	Concrete repairs to arch barrel	£4,000	Not Delivered, design resource not available.
Cairnfield	Concrete repairs, pick and pointing and waterproofing	£11,000	Not Delivered, design resource not available.
Drum Bridge	Concrete repairs to bridge soffit	£5,000	Not Delivered, design resource not available.
Swellend	Concrete repairs to arch barrel and abutments	£9,000	On Site March 11 th .
Vegetation Clearance	Clear/cutback/remove vegetation to allow inspections at Various Bridges	£5,000	£2,130
Sweeping Bridges	Clear/cutback/remove vegetation to allow inspections at Various Bridges	£2,500	£1,200
Principal Inspections	Carry out Principal Inspections at Various Bridges	£30,000	£25,164
General Repairs and Maintenance	Reactive works 14no. bridges repaired	£25,000	£26,693
	Total	£130,000	£79,521 Some invoices remain to be paid (e.g. Swellends)