Moray Council Capital Programme 2020/21 As at 31st December 2020

APPENDIX I

	Current Capital Plan 2020/21 £000	Actual Expenditure £000	Total Projected Expenditure £000
Land & Buildings			
Schools - BB - Investment to bring all schools to B for condition and B for suitability			
Speyside High School replace hot & cold water supply	6	10	11
Cluny Primary replace heat source/pipe work kitchen & dining area	159	136	151
Forres Academy replace hot water supply, heating & gas pipe work	36	42	47
New Elgin Primary replace heating pipe work	6	9	10
Andersons Primary electric rewire incl. power and lighting	49	8	9
Burghead Primary replace heating system and pipe work	6	3	3
East End Primary window replacement programme	168	4	4
East End Primary drainage works)Millbank Primary drainage works)Applegrove Primary drainage works)Seafield Primary drainage works)St Gerardines Primary drainage works)Forres Academy drainage works)Andersons Primary Drainage)	537	0	90
Hythehill Primary - 619393 PS access control	1	0	1

Hythehill Primary - 619394 - Flat Roof Replacement Ph2 Hythehill Primary - Replace Windows Hythehill Primary - Insulated Render	9 315 255	9 117 2	10 131 2
East End Primary Replacement Windows 619490	168	4	4
East End Primary External Insulated Render	0	0	0
Milnes High - Replace Roofing	585	3	112
Pilmuir Primary - Replace Roofing	122	1	112
Schools - New Build			
Lossiemouth High School	9,238	8,535	9,536
Linkwood Primary School Elgin	2,919	3,056	3,056
Findrassie Primary School Elgin	150	0	150
Other Schools			
Legionella works - Schools	15	1	1
Schools -Fire, Safety and Security - Minor Works	100	13	100
Schools Accessibility	70	70	70
3G Synthetic turf pitches	13	0	13
4 Schools Refurb	0	46	46
Early Learning & Childcare			
Expansion of Early Learning & Childcare Provision	2,808	1,997	2,808
Libraries & Leisure			
All public facilities	10	0	10
Total Children and Young People's Services Committee	17,745	14,066	16,487